## BAY ST. LOUIS PROJECT REPORT FEBRUARY 2016

## **Wave Screen Project**

- 2/23/15 City Council approval to accept the Harbor Commission Recommendation on the Wave Action Study and move forward with the bid phase for construction of the wave screen using concrete pilings and vinyl sheet panels.
- 3/3/15 Council's authorization to enter into Professional Services Contract with James J. Chiniche, P.A. for harbor improvements, including the Wave Screen Project. The contract covers all phases of Wave Screen Project, including design, bidding and construction.
- MSDMR has issued their notice for the permit modification; waiting on receipt of modification notice. The Corp of Engineers has no issues with the permit modification, but can't issue a ruling until the National Marine Fisheries Service issue their biological opinion regarding impacts on turtles. Once this is done, we can finalize the design and move toward advertising for bids.