

**BAY ST. LOUIS PROJECT REPORT
MARCH 2016**

Old Spanish Trail Sidewalk Project

| | |
|---------|--|
| 4/3/12 | Authorization to activate project. Project was placed on hold due to match funding |
| 6/16/15 | Authorization to advertise for bids |
| 6/16/15 | Approval of CE&I Engineering Contract (Jason Chiniche) |
| 8/6/15 | Contractor bids received |
| 8/18/15 | Approval of Contractor (Meranto Construction) |

Update: 2/16

The city engineer has been working daily with Meranto Construction to review submittals and follow MDOT specifications. On 1/18/16 Jason met with Meranto Construction and AT&T on site to discuss the location of Fiber Optic Communication lines. It was brought to our attention that two (2) fiber optic lines had recently been installed along St. Francis Street, Main Street and St. John Street. The contractor will need to locate these lines by hand prior to installing conduit and drainage pipe. Jason is also working with the contractor on finding a certified lay-down yard for his borrow material. Construction work began last week.

Update: 3/16

The contractor has provided submittals and material tickets for the material used in the project; one 300 linear foot section of concrete sidewalk has been poured.

The contractor is forming up the next section sidewalk and preparing to pour concrete.

Jason is addressing the issue of inconsistent delivery & reporting from the contractor.