

**CITY OF BAY ST. LOUIS**  
**PROJECT STATUS REPORT**  
**MAY 5, 2015**

1. HARBOR UPDATE – The City engineer is working with sub consultant, ATM, to finalize the wave loads on the proposed wave screen and the layout/orientation of the structure. This phase of the project should be completed by the end of this week.
  
2. OST SIDEWALK PROJECT – All PSE updates have been completed and a revised PSE package will be delivered to MDOT this week for review.
  
3. MAIN STREET SEWER – The repair contractor, DNA, has completed the paving portion of the repair. The city was not notified in sufficient time to observe the paving, so DNA has been required to provide additional information regarding the paving process for our review. Namely, asphalt mix design, core sample to verify thickness of asphalt placed and warranty statement.
  
4. BSL DRAINAGE & ROADWAY REVIEW – a preliminary report has been completed and submitted on the drainage and roadway issues in Riverview Subdivision area and Jason is currently working on cost estimates for improvements in this area. Also included in the estimate is a cross over bridge to allow emergency access in this area and we're currently considering the location at the end of Bayou View Drive W. Some type of property acquisition will be required for the bridge and approaches. The span would need to be about 100' and the elevation would need to be built high enough to allow boater access below. A rough budgetary cost for this type of construction would be around \$750,000. Councilman Falgout forwarded an email to Jason last week regarding a road survey sent from MML, which requested information regarding roadway needs in the city. He has offered to supply Jason with a list of deteriorated roadways from the other Wards in town.
  
5. It was brought to the city engineer's attention by Kim Favre that the bridge at Central Ave, off of Hwy. 603 is heavily damaged. Please advise if this repair should be given higher priority in the area.